



Map 2 Compartment record with thinning & rhododendron work programme 2013/14

| | |
|---------------|--|
| Phase 1 | Edgbarrow Hill, thinning start November rhododendron work to start near the end of the month |
| Phase 2 | Eagle Hill 80% of area worked as a follow on from phase 1 work with rhododendron cleared by end of December |
| Phase 3a & 3b | Cpt 5b cut by hand with main block to Benson's completed as one block. Work will be weather dependant completion planned end of December |
| Phase 4 | Chaucer Wood cleared over period of contract due to problems of access to site |
| Phase 5 | Both Cpt 1 and 7 to main entrances worked over the Christmas Holiday period as a preference |